



New River Middle School

3100 RIVERLAND ROAD, FORT LAUDERDALE 33312

Location Num	0881
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,754,000
Total Facilities Budget	\$2,342,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2018. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: Re-design of the roof replacement is in progress.

School Choice Enhancements: COMPLETED 01/2019 - Voting occurred prior to June 2015 under OFC. Projectors for the auditorium delivered and installed 06/2016. Digital video board delivered 02/2017, complete 08/2017. Camcorder delivered 10/2017. Digital marquee installed and operational 11/2017. Outdoor classroom has been canceled. (100) Laptops and (3) Earthwalk carts have been ordered instead. Digital Marquee installed & functional 01/2018. (51) Laptops, (51) Cart Wiring, (2) EarthWalk Carts, & (6) Desktops delivered 10/2018. (2) External Hard drive delivered 01/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **85% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Complete
Planned	Q1 2016	Q2 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q1 2017	Q2 2019	Q3 2019	Q3 2020
Actual/Forecast	1/14/2016	5/3/2016	1/18/2017			

SCOPE:	BUDGET:	FLAG:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,105,000	COMMENTS:
HVAC Improvements	\$1,137,000	

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2015	Q2 2018
Actual	11/2015	11/2015	01/2019

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.