



## Marjory Stoneman Douglas High School

5901 PINE ISLAND ROAD, PARKLAND 33076

Location Num	3011
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$38,200,519
Total Facilities Budget	\$10,328,805

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department currently reviewing the second submission.

School Choice Enhancements:

Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q2 2018	Q1 2019	Q4 2019	Q2 2021
New Planned	Q4 2017	Q4 2017	Q2 2018	Q1 2020	Q2 2020	Q2 2022
Actual/Forecast	9/1/2017	11/13/2017	5/2/2018	Q2 2020		

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,773,000
HVAC Improvements	\$5,604,000
Install Fire Alarm	\$907,805
Music Room Renovation	\$713,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Minor delays are being experienced in the design phase during the permitting process. A letter of recommendation to permit is forecasted in Q2 2020.

#### New Addition to Replace Building 12 - Not SMART Funded

Phase: **55% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q3 2018	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	3/20/2018	5/1/2018	8/15/2018	5/28/2019	7/1/2019	6/29/2020

SCOPE:	BUDGET:
New Addition to Replace Building 12	\$18,000,000

**FLAG:**

**COMMENTS:**

Original contractual date of substantial completion is 6/29/2020. Project is currently on pace.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Marjory Stoneman Douglas High School

## SMART Facilities Update by Project Cont.

### Weight Room

Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	1/4/2018	1/11/2018	2/5/2018	4/17/2018	4/25/2018	7/24/2018

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

### School Choice Enhancements\*

Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.
--	-----------------------------	--

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.