



Silver Trail Middle School

18300 SHERIDAN STREET, PEMBROKE PINES 33331

Location Num	3331
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$7,653,150
Total Facilities Budget	\$6,908,150

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2018. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Construction kick-off meeting has been scheduled.

School Choice Enhancements: COMPLETED 11/2018- Voting completed 7/22/16. Furniture for common areas delivered 09/2016 and 04/2017 respectively. Student computers delivered 01/2017. Digital marquee structural, electrical and training completed 11/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE:	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Complete
Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q4 2017	Q3 2019
Actual/Forecast	1/26/2016	4/5/2016	10/26/2016	6/6/2018	8/28/2018	
SCOPE:			BUDGET:	FLAG:		
Additional Funding			\$1,781,150	COMMENTS:		
HVAC Improvements			\$1,446,000			
Re-roofing of existing Buildings #1 and part of #2			\$2,976,000			

Roofing

Phase: **100% Complete**

SCHEDULE:	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Complete
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	5/25/2015
SCOPE:			BUDGET:	FLAG:		
Emergency Re-roofing (Bldg 2 section C & D)			\$605,000	COMMENTS:		

Silver Trail Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q3 2016	Q2 2018
Actual	11/2015	07/2016	11/2018

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.